



STATUS OF IMPLEMENTATION OF PROGRAMS AND PROJECTS FOR FY 2013


No.	Project Title	Location	Approved Budget Cost (ABC)	Name of Pakyaw Contractor by Administration	Project Classification	Scope of Work	Description	Beneficiary	Date Started	Date Completed
1	Construction of Cabinets in 2nd Floor Aguas, Centro Uno Pump Station	Centro Uno, Orani, Bataan	53,512.10	Job Order - Payroll System	General Improvement	Fabrication, Installation, and Painting of Steel Cabinets	Dimensions - 9.68 m x 2.16 m x 0.4 m	Orani Water District	2-Apr-13	22-Apr-13
2	Expansion of Water Distribution Lines 2" in Talimundoc	Talimundoc, Orani, Bataan	17,488.00	Administration	Expansion	Excavation, Pipelaying, Backfill, Interconnection	Length - 150 linear meters	18 Potential Households	15-Apr-13	26-Apr-13
3	Removal of Existing Pipes 6" in Tala	Tala, Orani, Bataan	62,010.00	Bernie Vergara	General Improvement	Excavation, Removal of Pipes, Backfill, & Mobilization of Pipes going to the Stockpile, Hauling of Pipes from BNP to Tala PS	117 pcs of uPVC Pipe 6"	Brgy. Tala, Orani, Bataan	23-Apr-13	1-Jun-13
4	Rehabilitation of Water Distribution Lines 2" in Orani Fishport	Pantalan Bago, Orani, Bataan	66,924.17	Arnold Sanchez ; Administration	Rehabilitation	Cement Cutting, Cement Breaking, Restoration, Pipelaying, Interconnection	Length - 150 linear meters	47 stalls	6-Jun-13	4-Jul-13
5	Expansion of Water Distribution Lines 2" in Brgy. Gugo (Phase 1)	Gugo, Samal, Bataan	416,462.30	Joseph Nocidal, Emiliano Lazo Jr., Federico Nocidal, Virgilio Nocidal, Jerick Rubiano	Expansion	Pipelaying, Interconnections	Length - 6,372 linear meters	Brgy. Gugo, Samal, Bataan	6-Jun-13	20-Jun-13
6	Expansion of Water Distribution Lines 2" in Brgy. Gugo (Phase 2)	Gugo, Samal, Bataan	398,750.00	Joseph Nocidal, Emiliano Lazo Jr., Federico Nocidal, Virgilio Nocidal, Jerick Rubiano	Expansion	Pipelaying, Interconnections	Length - 6,372 linear meters	Brgy. Gugo, Samal, Bataan	21-Jun-13	21-Oct-13
7	Construction of CHB Fence in Gugo Pump Station	Gugo, Samal, Bataan	110,193.50	Virgilio Nocidal, Joseph Nocidal	General Improvement	Excavation & Backfill, Footings, Columns, Steelworks, CHB Laying, and Plastering (Finishing)	86.49 square meters	Brgy. Gugo, Samal, Bataan	14-Jun-13	26-Jun-13
8	Rehabilitation of Break Pressure Tank #2 in Gugo	Gugo, Samal, Bataan	20,635.60	Erwin Buenavidez	Rehabilitation	Sloping of inside flooring going to new drain hole, Construction of new drain hole near Marvin's house, Finishing of four inside lateral surfaces, Finishing of three outside lateral surfaces, Sloping of outside top surface, Repairing/decreasing the size of manhole	4.0 m length x 4.0 m width x 4.0 m height	Brgy. Gugo, Samal, Bataan	2-Jul-13	5-Jul-13
9	Construction of Pump House in Gugo Pump Station	Gugo, Samal, Bataan	24,677.00	Virgilio Nocidal	General Improvement	Excavation & Backfill, CHB & Louver Blocks Laying, Slab-on-Fill & Roof Slab, Electrical Works, Plastering, Finishing	1.50 m length x 1.50 m width x 2.50 m height	Brgy. Gugo, Samal, Bataan	2-Jul-13	5-Jul-13
10	Tree Planting in OWD Tala Watershed	Tala, Orani, Bataan	60,480.00	Arnel Callao	General	Seedling of Tibig Trees	10,080 seedlings	Watershed	15-Jul-13	10-Aug-13
11	Tree Planting & Grass Cutting in OWD Tala	Tala, Orani, Bataan	8,000.00	Bernie Vergara	General	Tree Planting of Guyabano Trees & Grass Cutting	500 guyabano seedlings	Watershed	29-Aug-13	30-Aug-13
12	Construction of Store Room in 1st Floor Aguas, Centro Uno Pump Station	Centro Uno, Orani, Bataan	51,722.70	Administration	General Improvement	Fixing brackets for support of 2nd floor wood flooring, measurements and cutting of GI sheets, bending of sheets, fabrication of cabinets by using GI sheets and angle bar, cabinets fix and assembly, fabrication of door by using angle bar and mesh wire, layout and bracket assembly, mesh wire installation, measurements and cutting of GI sheets, bending, installation of GI sheet cover, fabrication and installation of sliding door	32 square meters	Orani Water District	23-Sep-13	21-Nov-13
13	Construction of CHB Fence in Break Pressure Tank #2 Lot Area in Gugo	Gugo, Samal, Bataan	29,399.00	Administration	General Improvement	Excavation & Backfill, Footings, Columns, Steelworks, CHB Laying, and Plastering (Finishing)	15 square meters		26-Sep-13	8-Oct-13





STATUS OF IMPLEMENTATION OF PROGRAMS AND PROJECTS FOR FY 2013

No.	Project Title	Location	Approved Budget Cost (ABC)	Name of Pakyaw Contractor by Administration	Project Classification	Scope of Work	Description	Beneficiary	Date Started	Date Completed
14	Construction of CHB Fence in Break Pressure Tank #B1 in Pag-asa	Pag-asa, Orani, Bataan	63,630.00	Danilo Manalo	General Improvement	Excavation & Backfill, Footings, Columns, Steelworks, CHB Laying, and Plastering (Finishing)	10. m length x 10.0 m width	Brgy. Pag-asa, Orani, Bataan	4-Oct-13	11-Oct-13
15	Finishing of Break Pressure Tank #B1 in Pag-asa	Pag-asa, Orani, Bataan	2,500.00	Danilo Manalo	General Improvement	Plastering (Finishing)		Brgy. Pag-asa, Orani, Bataan	10-Nov-13	10-Nov-13
16	Construction of CHB Fence in Break Pressure Tank #A1 in Pag-asa	Pag-asa, Orani, Bataan	62,845.60	Danilo Manalo	General Improvement	Excavation & Backfill, Footings, Columns, Steelworks, CHB Laying, and Plastering (Finishing)	5.0m length front side x 14.0m length right side x 12.0m length left side x 13.0m length rear side	Brgy. Pag-asa, Orani, Bataan	13-Nov-13	17-Nov-13
17	Expansion of Water Distribution Lines 2" in Kaparangan	Kaparangan, Orani, Bataan	69,072.85	Joel Canlas	Expansion	Cement Cutting, Cement Breaking, Excavation, Pipelaying, Backfill, Compaction, Restoration	Length - 535 linear meters	21 Potential Households	19-Nov-13	26-Nov-13
18	Construction of Break Pressure Tank #A1 in Pag-asa	Pag-asa, Orani, Bataan	39,619.28	Danilo Manalo	General Improvement	Excavation & Backfill, Footing, Posts, Steelworks, Slab-on-Fill, CHB Laying, Plastering (Finishing), Tile Works	2.5 m length x 2.0 m width x 2.0 m height	Brgy. Pag-asa, Orani, Bataan	25-Nov-13	12-Dec-13
19	Construction of Mesh Wire Fence in Break Pressure Tank #2 Lot Area in Gugo	Gugo, Samal, Bataan	37,307.78	Administration	General Improvement	Fabrication, Installation, and Painting of Mesh Wire Fence and Steel Gate	15 square meters	Brgy. Gugo, Samal, Bataan	29-Nov-13	18-Dec-13
20	Expansion of Water Distribution Lines 2" in Dampalit St., Tapulao-Daungan	Tapulao-Daungan, Orani, Bataan	110,051.70	Joel Canlas	Expansion	Cement Cutting, Cement Breaking, Excavation, Pipelaying, Backfill, Compaction, Restoration	Length - 535 linear meters	80 Potential Households	2-Dec-13	18-Dec-13
21	Construction of Mesh Wire Fence in Gugo Pump Station	Gugo, Samal, Bataan	45,000.00	Administration	General Improvement	Fabrication, Installation, and Painting of Mesh Wire Fence and Steel Gate	86.49 square meters	Brgy. Gugo, Samal, Bataan	16-Aug-13	28-Aug-13

Prepared by: 
RAQUEL M. TIGAS, CE, MP
 Water Utilities Management Development Officer B

Checked by: 
HERMINIGILDO S. CANLAS
 Engineering and Construction Division Manager


CONRADO D. BUENAVENTURA, JR.
 Administrative Division Manager

Approved by: 
BENIGNO P. ANDRES, CESE
 General Manager