



**BENEFICIARIES OF PROGRAMS AND PROJECTS FOR FY 2014**

No.	Project Title	Location	Approved Budget Cost (ABC)	Name of Pakyaw Contractor by Administration	Project Classification	Scope of Work	Description	Beneficiary	Date Started	Date Completed
1	Expansion of Water Distribution Lines 3" & 2" in Gawad Kalinga, Pantalan Luma	Pantalan Luma, Orani, Bataan	341,487.10	Jay Jay Duya	Expansion	Cement Cutting, Cement Breaking, Excavation, Pipelaying, Backfill, Compaction, Restoration	Length - 996 linear meters	Brgy. Pantalan Luma, Orani, Bataan	3-May-14	20-May-14
2	Expansion of Water Distribution Lines 3" & 2" in Sampalok St., Tapulao-Tabon (Materials)	Tapulao-Tabon, Orani, Bataan	280,355.53	Galvin Gail Felipe	Expansion	Cement Cutting, Cement Breaking, Excavation, Pipelaying, Backfill, Compaction, Restoration	Length - 1,002 linear meters	Brgy. Tapulao-Tabon, Orani, Bataan	5-May-14	4-Jul-14
3	Expansion of Water Distribution Lines 3" & 2" in Sampalok St., Tapulao-Tabon (Labor)	Tapulao-Tabon, Orani, Bataan	237,655.00	Galvin Gail Felipe	Expansion	Cement Cutting, Cement Breaking, Excavation, Pipelaying, Backfill, Compaction, Restoration	Length - 1,002 linear meters	Brgy. Tapulao-Tabon, Orani, Bataan	5-May-14	4-Jul-14
4	Expansion of Water Distribution Lines 2" in Centro St., Pag-asa (Materials)	Pag-asa, Orani, Bataan	421,756.00	Bernie Vergara	Expansion	Excavation, Pipelaying, Backfill, Compaction	Length - 3,857 linear meters	Brgy. Pag-asa, Orani, Bataan	16-May-14	18-Jun-14
5	Expansion of Water Distribution Lines 2" in Centro St., Pag-asa (Labor)	Pag-asa, Orani, Bataan	445,480.00	Bernie Vergara	Expansion	Excavation, Pipelaying, Backfill, Compaction	Length - 3,857 linear meters	Brgy. Pag-asa, Orani, Bataan	16-May-14	18-Jun-14
6	Expansion of Water Distribution Lines 2" in Dama de Noche St., Tagumpay	Tagumpay, Orani, Bataan	113,355.00	Galvin Gail Felipe	Expansion	Cement Cutting, Cement Breaking, Excavation, Pipelaying, Backfill, Compaction, Restoration	Length - 210 linear meters	Brgy. Tagumpay, Orani, Bataan	14-Apr-14	2-May-14
7	Construction of CHB Fence in Break Pressure Tank in Tala Elementary School	Tala, Orani, Bataan	70,078.00	Danilo Manalo	General Improvement	Frontage - CHB Extension, Side 1 and Back - New CHB Laying, Side 2 - CHB Lowering, Construction of 8 New Posts, Extension of 3 Old Posts, CHB Laying in 15.2 meters length with Foundation, CHB Extension in 10 meters length, CHB Lowering in 7 meters length, Installation of Flexible Hose for Electrical Line in Posts # 1, 5, 7, 8, 10	10.0 meters x 5.0 meters x 10.2 meters	Brgy. Tala, Orani, Bataan	31-Mar-14	10-Apr-14
8	Interconnection of uPVC Pipes 6" Mainline in Tala	Tala, Orani, Bataan	36,806.58	Bernie Vergara	Expansion	Cement Breaking, Excavation, Backfill, Compaction, and Restoration in Mr. Pineda's Driveway; Excavation, and Backfill in Mr. Dayrit's Road Crossing	2 locations	Brgy. Tala, Orani, Bataan	27-Jan-14	18-Mar-14
9	Construction of Waiting Shed in Sibug St., Gugo	Gugo, Samal, Bataan	39,937.92	Administration	General	Fabrication and Installation	1.54 meters x 2.77 meters	Brgy. Gugo, Samal, Bataan	24-Feb-14	3-Mar-14
10	Construction of Sidecar of the Motorbike for Maintenance Team	Orani Water District	16,000.00	Mhel's Metal Work	General Improvement	Supply of Materials and Labor	1.82 meters x 0.91 meters x 1.09 meters	Orani Water District	12-Feb-14	22-Feb-14
11	Renovation of Leona Pump House	Leona Pump Station, Orani, Bataan	421,913.34	Buchoy Castro	General Improvement	Construction of Five Beams, Steelworks for Slab, Construction of Landing, Slab Forms Construction, Slab Pour Cover, Removal of Existing Roofs and Trusses, Steelworks for Beams, CHB Installation in 2nd Floor, Plastering, Construction of Roof/Ceiling/Well Hole	70 square meters	Orani Water District	16-Apr-14	25-Jul-14
12	Expansion of Water Distribution Lines 2" in Kubling Kainan, Talimundoc	Talimundoc, Orani, Bataan	99,053.00	Galvin Gail Felipe	Expansion	Cement Cutting, Cement Breaking, Excavation, Pipelaying, Backfill, Compaction, Restoration	Length - 138 linear meters	Brgy. Talimundoc, Orani, Bataan	26-Apr-14	2-May-14
13	Construction of Tala Spring Box Nos. 1-5 in OWD Tala Watershed	Tala, Orani, Bataan	496,690.75	Danilo Manalo	General Improvement	Excavation and Backfill, Footings, Masonry Works, Steelworks, Formworks, Pipe Installation	1 cu.m. capacity each	Brgy. Tala, Orani, Bataan	23-Jun-14	13-Sep-14
14	Rehabilitation of Gugo Spring Distribution Network	Gugo, Samal, Bataan	5,400.00	Joselito Almazan	Rehabilitation	Clearing of path, Delivery of PE 2" distribution pipes to site, Installation of PE 2" distribution pipes		Brgy. Gugo, Samal, Bataan	25-Jul-14	30-Jul-14
15	Construction of Break Pressure Tank #A4 in Pag-asa	Pag-asa, Orani, Bataan	172,954.00	Danilo Manalo	General Improvement	Excavation & Backfill, Footing, Posts, Steelworks, Slab-on-Fill, CHB Laying, Plastering (Finishing), Installation of Outlet Pipe, Inlet Pipe, Drain Pipe, and Air Vent	12 cubic meters	Brgy. Pag-asa, Orani, Bataan	6-Aug-14	14-Aug-14





## BENEFICIARIES OF PROGRAMS AND PROJECTS FOR FY 2014

No.	Project Title	Location	Approved Budget Cost (ABC)	Name of Pakyaw Contractor by Administration	Project Classification	Scope of Work	Description	Beneficiary	Date Started	Date Completed
16	Construction of CHB Fence in Break Pressure Tank #A4 in Pag-asa	Pag-asa, Orani, Bataan	155,502.00	Daniilo Manalo	General Improvement	Excavation & Backfill, Footings, Columns, Steelworks, CHB Laying, and Plastering (Finishing)	7.0 meters x 20.57 meters	Brgy. Pag-asa, Orani, Bataan	20-Aug-14	4-Sep-14
17	Gugo Spring #1 River Crossing Pipe Installation	Gugo, Samal, Bataan	18,500.00	Onofre Olegario	Expansion	Delivery of cement and sand to site, Excavation 0.50-1.50 meters above pipe, Stone formation and cementing of pipe protection (27 meters)	27 meters	Brgy. Gugo, Samal, Bataan	1-Sep-14	17-Sep-14
18	Construction of Concrete Tripod Stand in Tala Pump Station	Tala, Orani, Bataan	38,292.10	Daniilo Manalo	General Improvement	Excavation & Backfill, Footing, Columns, Steelworks, Slab-on-Fill, Plastering (Finishing)	6.5 square meters	Orani Water District	26-Sep-14	28-Sep-14
19	Construction of Mesh Wire Fence in Tala Pump Station	Tala, Orani, Bataan	44,250.66	Administration	General Improvement	Fabrication, Installation, and Painting	40 linear meters	Orani Water District	13-Nov-14	26-Nov-14
20	Improvement Works in Perimeter Fence of Legua Pump Station	Legua St., Pag-asa, Orani, Bataan	71,889.06	Domingo Galicha	General Improvement	Cleaning of perimeter fence, Additional CHB laying with 1.50 m height from GL, Plastering of columns, 2 sides (L1, L2, & L4), and 1 side (L3), Repairing and leveling all posts with same elevations	17.74 m x 19.95 m x 17.44 m x 15.33 m	Orani Water District	15-Dec-14	18-Jan-15
21	Construction of Steel Gate in Legua Pump Station	Legua St., Pag-asa, Orani, Bataan	26,199.96	Domingo Galicha	General Improvement	Fabrication, Installation, and Painting of Two Steel Gates (2.97 m width x 2.25 m, height & 1.04 m width x 2.25 m height)	2.97 m width x 2.25 m height & 1.04 m width x 2.25 m height	Orani Water District	15-Dec-14	20-Jan-15
22	Tree Planting 2014	Tala, Orani, Bataan	10,000.00	Bernie Vergara	General	Tree Planting of Tibig Trees	1,640 tibig seedlings	Watershed	25-Jan-14	27-Jan-14

Prepared by:  
  
RAQUEL M. TIGAS, CE, MP  
Water Utilities Management Development Officer B

Checked by:  
  
HERMINIGILBO S. CANLAS  
Engineering and Construction Division Manager

  
CONRADO D. BUENAVENTURA, JR.  
Administrative Division Manager

Approved by:  
  
BENIGNO P. ANDRES, CESE  
General Manager